

ID	Task Mode	Task Name	Duration	Start	Finish	Predecessor	Calendar																											
							1 May 09	'21 May 16	'21 May 23	'21 May 30	'21 Jun 06	'21 Jun 13	'21 Jun 20	'21 Jun 27	'21 Jul 04	'21 Jul 11	'21 Jul 18	'21 Jul 25	'21 Aug 01	'21 Aug 08	'21 Aug 15	'21 Aug 22	'21 Aug 29	'21 Sep 05	'21 Sep 12	'21 Sep 19	'21 Sep 26	'21 Oct 03	'21 Oct 10					
1		<b>Construction</b>	<b>108 days</b>	<b>Mon 21-05-10</b>	<b>Wed 21-10-06</b>																													
2		Site set-up-fencing, landscape protection, safety, equipment	5 days	Mon 21-05-10	Fri 21-05-14		Tractus																											
3		MOCK UP-Rm 113-int hoarding, hoarding inspection, type 2 abatement, enviro testing, rough carpentry, AVB, AVB inspection, window, flashings, sealants, patching, paint, flooring (typical description)	7 days	Mon 21-05-17	Tue 21-05-25	2	Tractus, Advance, KGS, Oakwood, CKP, Accurate																											
4		Demo wood siding	10 days	Mon 21-05-17	Fri 21-05-28	2	Tiger																											
5		Mock up-rm 113 window testing & deficiency work (re-test)	3 days	Wed 21-05-26	Fri 21-05-28	3	Intertek																											
6		Rm 106 x2 (typical description)	5 days	Mon 21-05-31	Fri 21-06-04	5	Typical																											
7		Rm 110, 112, 116 (typical description)	5 days	Mon 21-06-07	Fri 21-06-11	6	Typical																											
8		Rm 118, 218 x2 (typical description)	5 days	Mon 21-06-14	Fri 21-06-18	7	Typical																											
9		Rm 212, 206, 204 (typical description)	5 days	Mon 21-06-21	Fri 21-06-25	8	Typical																											
10		Rm 304, 306, 310 (typical description)	5 days	Mon 21-06-28	Fri 21-07-02	9	Typical																											
11		Rm 312, 318 x2 (typical description)	5 days	Mon 21-07-05	Fri 21-07-09	10	Typical																											
12		Rm 115, 117 (typical description)	5 days	Mon 21-07-12	Fri 21-07-16	11	Typical																											
13		Rm 111, 109, 107 (typical description)	5 days	Mon 21-07-19	Fri 21-07-23	12	Typical																											
14		Rm 105, 205, 207 (typical description)	5 days	Mon 21-07-26	Fri 21-07-30	13	Typical																											
15		Rm 209, 211, 215 (typical description)	5 days	Mon 21-08-02	Fri 21-08-06	14	Typical																											
16		Rm 217, 317, 315 (typical description)	5 days	Mon 21-08-09	Fri 21-08-13	15	Typical																											
17		Rm 313, 311, 309 (typical description)	5 days	Mon 21-08-16	Fri 21-08-20	16	Typical																											
18		Rm 307, 305, 210 (typical description)	5 days	Mon 21-08-23	Fri 21-08-27	17	Typical																											
19		Rm 210 exhaust fan system & ext louvre-M, E, GB bulkhead, patch, paint, ACT	10 days	Mon 21-08-23	Fri 21-09-03		ESV, Mallin, 204, Nu West																											
20		301ST x2, 402 (typical description)	5 days	Mon 21-08-30	Fri 21-09-03	18	Typical																											
21		201ST x2 (typical description)	5 days	Mon 21-09-06	Fri 21-09-10	20	Typical																											
22		Rm 009x2, 017 (typical description)	5 days	Mon 21-09-06	Fri 21-09-10	20	Typical																											
23		D103, D106-demo, install, patch, paint	5 days	Mon 21-09-13	Fri 21-09-17	22	Penner																											
24		101ST x2 (typical description)	5 days	Mon 21-09-13	Fri 21-09-17	21	Typical																											
25		Horizontal siding-west side	5 days	Mon 21-09-13	Fri 21-09-17	21	Oakwood																											
26		Horizontal siding-east side	5 days	Mon 21-09-20	Fri 21-09-24	25	Oakwood																											
27		Horizontal siding-south side	3 days	Mon 21-09-27	Wed 21-09-29	26	Oakwood																											
28		Site clean-up & demob	5 days	Thu 21-09-30	Wed 21-10-06	27	Tractus																											
29		SUBSTANTIAL COMPLETION	0 days	Wed 21-10-06	Wed 21-10-06	28	10-06																											

Project: Plant Sciences Window R Date: Mon 21-04-26	Task	Summary	External Milestone	Inactive Summary	Manual Summary Rollup	Finish-only	Critical Split	Progress
	Split	Project Summary	Inactive Task	Manual Task	Manual Summary	Deadline	Manual Progress	
	Milestone	External Tasks	Inactive Milestone	Duration-only	Start-only	Critical		